ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28146

GAS safe REGISTER

12770

Enter Company Registration Number

Engineer [redacted]

Gas Safe Ca[redacted]

Engie Office Address
14 Endcliffe Av
Sheffield
S10 3EA

Contract Number UOS
Customer Name Engie
Site Address Froggatt A-C Flats
Sheffield
Postcode S10
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Service	Plant room to	System Boiler	QPro 115, Remeha	1318907135100	Remeha	OF
2	Yes	Service	near rhs of the	System Boiler	QPro 115, Remeha.	1509811258920	Remeha	OF
3	Yes	Service	building.	System Boiler	QPro, 115, Remeha.	1509811258950	Remeha	OF
4								

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas Installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes.

Ventilation			
Low level free area cm² or ventilation flow rate inlet m³/h	Actual 2107 cm²	Required (Calculated) 2070 cm²	
High level free area cm² or ventilation flow rate extract m³/h	Actual 1344 cm².	Required (Calculated) 1380 cm².	
All ventilation grills clear and unobstructed (Yes/No)	Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes		Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA		Carbon Dioxide (CO_2) (%)	9.2	9.1	9.0	
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes		Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA		Excess Air (%)	29	31	31	
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes		Gas rating measured (kW/h / NA)	NA	NA	NA		CO/CO_2 Ratio	.0009	.0007	.0007	
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes		Air/gas ratio control setting (%/NA)	NA	NA	NA		Gross Efficiency (%)	98	98	98	
Burner lock out time (seconds)	100	90	101		Net flue gas temperature (gross less ambient) (°C)	29	28	29		CO flue dilution (ppm)	NA	NA	NA	
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes		Oxygen (O_2 %)	4.7	5.0	5.0		Standing pressure (mbar)	24	24	24	
Heat net input rating data (kW)	110	108	111		Carbon Monoxide (CO)(ppm)	80	66	66		Working pressure (mbar)	21	21	21	
										Is appliance safe for use (Yes/No)	Yes	Yes	Yes	

Worksheet No (if used)	15597814
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	26/6/19
Signature	[redacted]

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NA
Test Instrument	Anton
Test Instrument serial number	V300 JQE5390

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer